

March 31, 2008

-
- I. Meeting:** April 2, 2008 at 8:30am – 9:30am
- II. Meeting Place:** College of the Siskiyou
Board Room
- III. Meeting Purpose:** Building Construction Committee Review Meeting
- IV. Introductions:** Meeting Attendees
- V. Meeting Minutes:** Review/Approve Previous Meetings Minutes
- VI. Topics of Discussion:**
- 1) Building Schedule/Timeline Change:
 - a) Anticipated building delivery to COS site has changed to mid April, 2008 do to the permit process taking longer than anticipated.
 - 2) Furniture layouts:
 - a) Standard Classroom – Temp 1
 - i. Table & Chairs will be on wheels make the room very easy to rearrange.
 - ii. Table & chairs styles yet to be determined
 - b) Computer Classroom – Temp 2
 - i. Spectrum Tables
 - ii. Chairs not yet identified
 - 3) Review parking, lighting & path of travel for pedestrian travel out to new Temporary Classroom Building & Tactical Training Center:
 - a) Design slated to begin of April 14, 2008
 - b) Parking addition between TTC and Temp Classroom
 - 4) Last minute comments/concerns
 - 5) Other:
- VII. Next Meeting Time/Location:**
- VIII. Questions:**
- VIII. Meeting Adjourned**