

-
- I. Meeting:** May 21, 2008, 2008 at 10:00am – 11:00am
- II. Meeting Place:** College of the Siskiyou
McCloud Hall 1
- III. Meeting Purpose:** Building Construction Committee Review Meeting
- IV. Introductions:** Meeting Attendees
- V. Meeting Minutes:** Review/Approve Previous Meetings Minutes
- VI. Topics of Discussion:**
- 1) Building Schedule/Timeline Update:
 - a) Tentative building delivery date May 28, 2008, pending Caltrans required transportation permits.
 - b) Tentative building completion date: Beginning of July 2008
 - 2) Furniture:
 - a) Spectrum tables have been selected. Computer chairs samples are available for review in the LRC lobby. Please take some time to sample the furniture and leave your comments on the easel provided in the lobby. All comments need to be completed by May 28, 2008 to allow time for furniture acquisition.
 - 3) Review parking, lighting & path of travel for pedestrian travel out to new Temporary Classroom Building & Tactical Training Center:
 - a) Civil engineer working on design modifications. New revisions will be forwarded to group once complete.
 - 4) Instructor podium update: (Nancy Shepard)
 - 5) Last minute comments/concerns
 - 6) Other:
- VII. Next Meeting Time/Location:**
- VIII. Questions:**
- VIII. Meeting Adjourned**