D Task Name	Notes	Duration	Start	Finish	27, '19 Feb 3, '19 T W T F S S M T W T	Feb 10, '19	Feb 17, '19	Feb 24, '19	Mar 3, '19	Mar 10, '19	Mar 17, '19	Mar 24, '19	Mar 31, '19	Apr 7, '19	Apr 14, '19	Apr 21, '19	Apr 28, '19	May 5, '19	May 12, '19	May 19, '19	May 26, 1	19 Jun 2, '19
1 Approval to Proceed		0 days	1/30/19	9 1/30/19		F 3 3 IVI I VV I	r 3 3 VI 1 VV 1 F 3				3 V	3 VI I VV I F	3 3 IVI I VV I F		3 3 IVI I IVI I F	3 3 IVI 1 IVI 1 F	3 3 IVI I IVV I F	3 3 1VI I VV I F S	0 3 IVI I IVI I F	3 3 111 1 11 1		1 F 3 3 VI 1 VV 1 F 3
2 Construction Documents Development	Front end specs, dra advertisment, etc.	aft 13 days	1/30/19	9 2/15/19		-	3															
3 Demolition Plan Finalized for College Implementation		8 days	2/6/19	2/15/19	=	-	3															
4 Contractor Outreach and Recruitment	College Leads	13 days	2/6/19	2/22/19	-	-																
5 Client Review and Page Turn	Conference Call	4 days	2/18/19	9 2/21/19			E															
6 College Site Preparation		42 days	2/1/19	3/30/19	-		-	-	_	_												
 7 Approval to Proceed with Pu Bidding and Advertising 	blic College Advertises	0 days	2/22/19	9 2/22/19			×2,	/22														
8 Advertisement Begins and Bi Period	d College Outreach	17 days	2/25/19	9 3/19/19				ŧ	-													
9 Pre-Proposal Conference	College Leads	0 days	2/28/19	9 2/28/19				♦ 2/2	В													
10 All Bidder Questions DUE		0 days	3/8/19	3/8/19					<mark>∳-3</mark> /	8												
11 Addenda Issued	College Leads	0 days	3/13/19	9 3/13/19						3/13												
12 Public Bids Opened		0 days	3/18/19	9 3/18/19							3/18											
13 Intent to Award; Contractor Begins Administrative Preparations	College Leads	10 days	3/18/19	9 3/29/19							¢											
14 Bid Protest Clock Expires		5 days	3/29/19	9 4/4/19																		
15 Board Approval	College Leads	0 days	4/2/19	4/2/19									∳_4/2									
16 NTP to Contractor		0 days	4/4/19	4/4/19									4/4	4								
17 FLOAT		7 days	4/5/19	4/14/19										_								
18 Pre-Construction	College Leads	12 days	4/15/19	9 4/30/19											C							
19 Construction		44 days	5/1/19	6/30/19													Ĕ	-			-	
20 Sod Grow-in and Maintenand	e	22 days	7/1/19	7/30/19																		
21 Striped and Ready for Play	College Leads	0 days	7/31/19	9 7/31/19																		

Project: 2019-01-30 Siskyous Sche	Design Phase
Date: 1/30/19	

Design Phase Milestone 🔶 Bid Phase □ Bid Phase Milestone ♦

Construction Phase Construction Phase Milestone 🔶

Page 1

